#### **Mitigation Monitoring and Reporting Plan**

#### Project File No./Name: **Stravinski – Daou Developments** Approving Resolution No.: <u>23-XXX</u> by: Planning Commission City Council

Date: February 21, 2023

The following environmental mitigation measures were either incorporated into the approved plans or will be incorporated into the conditions of approval. Each and every mitigation measure listed below has been found by the approving body indicated above to lessen the level of environmental impact of the project to a level of non-significance. A completed and signed checklist for each mitigation measure indicates that it has been completed.

#### Explanation of Headings:

Туре:	Project, ongoing, cumulative
	Department or Agency responsible for monitoring a particular mitigation measure
Shown on Plans:	When a mitigation measure is shown on the plans, this column will be initialed and dated.
Verified Implementation:	When a mitigation measure has been implemented, this column will be initialed and dated.
Remarks:	Area for describing status of ongoing mitigation measure, or for other information.

Mitigation Measure PD22-04 / PD22-09 / OTR22-06/ PR 22-0022	Туре	Monitoring Department or Agency	Shown on Plans	Verified Implementation	Timing/Remarks
<b>AES-1.</b> Prior to issuance of construction permits in either phase, the Applicant shall provide a revised lighting plan for the respective phase that demonstrates that the selected light fixtures, locations, and optical distribution patterns comply with the California Green Building Code standards. Specifically, the plan shall evaluate the light fixture selection against the lighting zone that is appropriate. Backlight, uplight, and glare (BUG) ratings provided by the manufacturer of the proposed fixtures shall be provided for each	Project	City of Paso Robles Community Development Department (CDD)	X	Notes shown on construction documents.	Prior to issuance of building permit.
fixture type proposed. The lighting plans shall be prepared by a qualified engineer who is an active					

member of the Illuminating Engineering Society of North America (IESNA) using guidance and best practices endorsed by the International Dark Sky Association. All fixtures shall meet or exceed the standards of the California Green Building Code Maximum Allowable BUG Rating (Table 5.106.8 in the 2019 version). The plan shall also include the following to meet this requirement:

a. In order to prevent "hot spots" onto the structures, wall mounted fixtures shall be positioned for lighting at the ground level and around the building for safety using appropriate IES uniformity ratings and shall not shed light back onto the building. To achieve this, the plan shall consider use of house side shields to minimize glare that may be observed from the vertical surface of the building walls. Walls that include wall mounted light fixtures shall use nonreflective materials, including nonreflective glass.

b. The project shall include lighting controls and dimming capabilities for both building-related lighting and pedestrian/parking-related lighting, based on the IES, California Green Building Code, and California Energy Code minimums. Occupancy sensors shall be utilized so that lighting is dimmed or turned off when an area is unoccupied.

c. Lighting in parking areas and along drive aisles shall be the minimum level necessary to provide appropriate visibility of pedestrians and vehicles.

d. Lighting fixtures located in parking areas or drive aisles shall not be located adjacent to or above trees that will obscure lighting beyond safe levels as the trees mature.

Mi	tigation Monitoring P	rogram – Page 2 of 28

<ul> <li>e. Any exterior lighting, including lighting for signs, shall be "warm-white" or filtered (correlated color temperature of &lt; 3,000 Kelvin; scotopic/photopic ratio of &lt; 1.2) to minimize blue emissions.</li> <li>f. All exterior lighting fixtures shall be International Dark Sky Association approved (Fixture Seal of Approval program) and shall be installed so that they are shielded and directed downwards.</li> </ul>					
AQ-1. The following mitigation measures shall be implemented for each respective Phase of development to reduce construction generated fugitive dust. These measures shall be shown on grading and building plans. a. Reduce the amount of disturbed area where possible. b. Use water trucks, SLOAPCD-approved dust suppressants (see Section 4.3 in the CEQA Air Quality Handbook), or sprinkler systems in sufficient quantities to prevent airborne dust from leaving the site and from exceeding the District's limit of 20% opacity for greater than 3 minutes in any 60- minute period. Increased watering frequency would be required whenever wind speeds exceed 15 mph. Reclaimed (non-potable) water should be used whenever possible. Please note that since water use is a concern due to drought conditions, the contractor or builder shall consider the use of an APCD-approved dust suppressant where possible to reduce the amount of water used for dust control. For a list of suppressants, see Section 4.3 of the CEQA Air Quality Handbook.	Project	CDD	X	Notes shown on construction documents.	Prior to issuance of grading permit for each Phase.

c. All dirt stockpile areas should be sprayed daily or		
covered with tarps or other dust barriers as needed.		
d. All roadways, driveways, sidewalks, etc. to be paved		
should be completed as soon as possible. In addition,		
building pads should be laid as soon as possible after		
grading unless seeding or soil binders are used.		
e. All trucks hauling dirt, sand, soil, or other loose		
materials are to be covered or should maintain at		
least two feet of freeboard (minimum vertical distance		
between the top of load and top of trailer) in		
accordance with CVC Section 23114.		
f. "Track-Out" is defined as sand or soil that adheres to		
and/or agglomerates on the exterior surfaces of motor		
vehicles and/or equipment (including tires) that may		
then fall onto any highway or street as described in CVC		
Section 23113 and California Water Code 13304. To		
prevent 'track out', designate access points and require		
all employees, subcontractors, and others to use them.		
Install and operate a 'track-out prevention device'		
where vehicles enter and exit unpaved roads onto		
paved streets. The 'track-out prevention device' can be		
any device or combination of devices that are effective		
at preventing track out, located at the point of		
intersection of an unpaved area and a paved road.		
Rumble strips or steel plate devices need periodic		
cleaning to be effective. If paved roadways accumulate		
tracked out soils, the trackout prevention device may		
need to be modified.		
g. Permanent dust control measures identified in the		
approved project revegetation and landscape plans		
should be implemented as soon as possible following		
completion of any soil disturbing activities.		

		1	
h. Exposed ground areas that are planned to be			
reworked at dates greater than one month after			
initial grading should be sown with a fast germinating,			
non-invasive grass seed and watered until vegetation is			
established.			
i. All disturbed soil areas not subject to revegetation			
should be stabilized using approved chemical soil			
binders, jute netting, or other methods approved in			
advance by the SLOAPCD.			
j. Vehicle speed for all construction vehicles shall not			
exceed 15 mph on any unpaved surface at the			
construction site.			
k. Sweep streets at the end of each day if visible soil			
material is carried onto adjacent paved roads. Water			
sweepers with reclaimed water should be used where			
possible. Roads shall be pre-wetted prior to sweeping			
when possible.			
I. The burning of vegetative material shall be			
prohibited. Effective February 25, 2000, the APCD			
prohibited developmental burning of vegetative			
material within San Luis Obispo County. If you have any			
questions regarding these requirements, contact the			
SLOAPCD Engineering & Compliance Division at (805)			
781-5912.			
m. The contractor or builder shall designate a person or			
persons to monitor the fugitive dust emissions and			
enhance the implementation of the measures as			
necessary to minimize dust complaints, reduce visible			
emissions below 20% opacity, and to prevent the			
transport of dust offsite. Their duties shall include			
holidays and weekend periods when work may not be			
in progress. The name and telephone number of such			
persons shall be provided to the SLOAPCD Compliance			

Explanation of Headings:

· · · · · · · · · · · · · · · · · · ·					1
crushers, portable generators, tub grinders, trammel					
screens, and portable plants (e.g., aggregate plant,					
asphalt plant, concrete plant). For more information,					
contact the SLOAPCD Engineering & Compliance					
Division at (805) 781-5912.					
d. Use on-road heavy-duty trucks that meet the ARB's					
2007 or cleaner certification standard for onroad					
heavy-duty diesel engines, and comply with the State					
On-Road Regulation.					
e. All on and off-road diesel equipment shall not idle					
when not in use. Signs shall be posted in the					
designated queuing areas and or job sites to remind					
drivers and operators of the 5-minute idling limit.					
f. Construction equipment staging areas shall be					
located at the furthest distance possible from nearby					
sensitive land uses.					
g. To the extent locally available, electrified or					
alternatively powered construction equipment shall					
be used.					
h. Construction of the proposed project shall use low-					
VOC content paints (e.g., 50 grams VOC per liter, or					
less).					
i. To the extent locally available, use prefinished					
building materials or materials that do not require the					
application of architectural coatings.					
j. Meet or exceed Cal Green Tier 2 standards for					
reducing cement use in concrete mix as allowed by local					
ordinance and conditions.					
AQ-3. The following mitigation measures shall be	Project	CDD	Х	Notes shown on	Prior to issuance of
implemented for each respective Phase of development				construction	grading permit for
to reduce the operational emissions generated by the				documents.	each Phase.
project:					

<ul> <li>a. For the proposed Stravinski refrigerated warehouse,</li> <li>the use of diesel-fueled transport refrigeration units</li> <li>(TRUs) or auxiliary power units shall not be used. All</li> <li>truck TRUs to be used by the building tenant(s) shall be</li> <li>plug-in capable.</li> <li>b. Electrical main service panel shall for both</li> <li>warehouses shall be designed to accommodate the</li> <li>potential future installation of electric charging stations</li> <li>for haul trucks.</li> </ul>	
(TRUs) or auxiliary power units shall not be used. All truck TRUs to be used by the building tenant(s) shall be plug-in capable.b. Electrical main service panel shall for both warehouses shall be designed to accommodate the potential future installation of electric charging stations	
truck TRUs to be used by the building tenant(s) shall be plug-in capable. b. Electrical main service panel shall for both warehouses shall be designed to accommodate the potential future installation of electric charging stations	
plug-in capable. b. Electrical main service panel shall for both warehouses shall be designed to accommodate the potential future installation of electric charging stations	
b. Electrical main service panel shall for both warehouses shall be designed to accommodate the potential future installation of electric charging stations	
warehouses shall be designed to accommodate the potential future installation of electric charging stations	
potential future installation of electric charging stations	
for haul trucks	
	1
c. Heavy-duty trucks to be owned by the project	
applicants shall be model year 2014, or later. To the	
extent available, zero-emission vehicles should be used.	
d. Warehouse service equipment (e.g., yard hostlers,	
yard equipment, forklifts, pallet jacks) shall be zero-	
emission.	
e. In accordance with ARB's Airborne Toxic Control	
Measure to Limit Diesel-Fueled Commercial Motor	
Vehicle Idling, Heavy-duty diesel-fueled truck idle time	
shall be limited to 5-minutes/truck when not in use.	
Signage shall be posted at loading dock areas to advise	
drivers of this requirement.	
f. Provide a pedestrian-friendly and interconnected	
streetscape with good access to/from the development	
for pedestrians, bicyclists, and transit users to make	
alternative transportation more convenient,	
comfortable, and safe.	
g. Implement programs to reduce employee vehicle	
miles traveled (e.g. incentives, SLO Regional	
Rideshare trip reduction program, vanpools, remote	
working, alternative schedules.)	
h. Provide employee lockers and showers to promote	
bicycle and pedestrian use. One shower and 5 lockers	
for every 25 new employees is recommended.	

i. Exceed Cal Green standards by 25% for providing on-		
site bicycle parking: both short-term racks and long-		
term lockers, or a locked room with standard racks and		
access limited to bicyclists only.		
j. Reduce fugitive dust from roads and parking areas		
with the use of paving or other materials.		
k. Exceed Cal Green Tier 2 standards for building energy		
efficiency.		
I. Exceed Cal Green Tier 2 standards for utilizing		
recycled content materials.		
m. Exceed Cal Green Tier 2 standards for the use of		
greywater, rainwater, or recycled water where		
applicable/available.		
n. Exceed Cal Green Tier 2 standards for using shading,		
trees, plants, cool roofs, etc. to reduce "heat island"		
effect.		
o. Exceed Cal Green building standards at the time of		
development for water conservation (e.g. use of low		
flow water fixtures, water efficient irrigation systems,		
and draught tolerant landscaping.)		
p. All built-in appliances shall be Energy Star certified or		
equivalent.		
q. Design roof trusses to handle dead weight loads of		
standard solar-heated water and photovoltaic panels.		
r. To the extent available, use paints and cleaning		
products that are low-VOC content (e.g., 50 grams/liter		
VOC content, or less).		
s. Utilize on-site renewable energy system (e.g. solar,		
wind, geothermal, biomass and/or bio-gas) to offset at		
least 10% of the project's electricity use.		
Type:Project, ongoing, cumulative		

Type: .....Project, ongoing, cumulative Monitoring Department or Agency: .....Department or Agency responsible for monitoring a particular mitigation measure

<b>AQ-4.</b> Prior to project construction for Phase 2 only, the SLOAPCD shall be consulted to identify applicable permitting limitations and requirements for wine production and the proposed wastewater pond. A Permit to Operate (PTO) shall be obtained from the SLOAPCD prior to installation of permitted equipment or processes.	Project	CDD	X	Notes shown on construction documents.	Prior to issuance of grading permit for Phase 2.
AQ-5. The following mitigation measures shall be implemented for each respective Phase of development to reduce the disturbance of asbestos and lead. Strategies include but are not limited to the following: a. Demolition of on-site structures shall comply with the National Emission Standards for Hazardous Air Emissions requirements (NESHAP, 40 CFR, Part 61, Subpart M) for the demolition of existing structures. The SLOAPCD is delegated authority by the Environmental Protection Agency (EPA) to implement the Federal Asbestos NESHAP. Prior to demolition of on-site structures, the SLOAPCD shall be notified, per NESHAP requirements. Additional information may be obtained at website URL: http://slocleanair.org/ business/asbestos.php. b. If during the demolition of existing structures, paint is separated from the construction materials (e.g. chemically or physically), the paint waste will be evaluated independently from the building material by a qualified hazardous materials inspector to determine its proper management. All hazardous materials shall be handled and disposed of in accordance with local, state and federal regulations. According to the Department of Toxic Substances Control (DTSC), if the paint is not removed from	Project	CDD	X	Notes shown on construction documents.	Prior to issuance of demolition permit for either Phase. Prior to issuance of grading permit for either Phase.

			-	-	
the building material during demolition (and is not					
chipping or peeling), the material can be disposed of as					
construction debris (a non-hazardous waste). The					
landfill operator will be contacted prior to disposal of					
building material debris to determine any specific					
requirements the landfill may have regarding the					
disposal of lead-based paint materials. The disposal of					
demolition debris shall comply with any such					
requirements. Contact the SLOAPCD Enforcement					
Division at (805) 781-5912 for more information.					
Approval of a lead work plan and permit may be					
required. Lead work plans, if required, will need to be					
submitted to SLOAPCD ten days prior to the start of					
demolition.					
c. Prior to any grading activities, a geologic evaluation					
shall be conducted to determine if naturally					
occurring asbestos (NOA) is present within the area					
that will be disturbed. If NOA is not present, an					
exemption request must be filed with the SLOAPCD. If					
NOA is found at the site, the applicant must comply					
with all requirements outlined in the Asbestos ATCM.					
These requirements may include but are not limited to:					
1) Development of an Asbestos Dust Mitigation Plan					
which must be approved by the SLOAPCD before					
operations begin, and,					
2) Development and approval of an Asbestos Health					
and Safety Program (required for some projects).					
<b>BIO-1.</b> To reduce any potentially significant impact on	Project	CDD /	X	Notes shown on	Prior to issuance of
nesting birds from vegetation and tree removals, the		Qualified		construction	grading permit for
following mitigation measure is recommended for each Phase of development:		Biologist		documents. Site	each Phase.

Remarks: .....Area for describing status of ongoing mitigation measure, or for other information.

Vegetation removal and initial site disturbance shall be conducted between September 1st and January 31st outside of the nesting season for birds. If vegetation and/or tree removal is planned for the bird nesting season (February 1st to August 31st), then preconstruction nesting bird surveys shall be conducted by a qualified biologist to determine if any active nests would be impacted by project construction. If no active nests are found, then no further mitigation shall be required. If any active nests are found that would be impacted by construction, then the nest sites shall be avoided with the establishment of a non-disturbance buffer zone around active nests as determined by a qualified biologist. Nest sites shall be avoided and protected with the non-disturbance buffer zone until the adults and young of the year are no longer reliant on the nest site for survival as determined by a qualified biologist. As such, avoiding disturbance or take of an active nest would reduce potential impacts on nesting birds to a less-than-significant level.				inspection as needed.	
<ul> <li>BIO-2. To reduce any potentially significant impact on bat roosts, the following mitigation measure is recommended for each Phase of development as needed per the demolition plans:</li> <li>Prior to demolition of the existing buildings, an evaluation for bat usage shall be conducted by a qualified biologist. If no evidence of bat use is detected, then no further mitigation shall be required. If an active bat roost is found that would be impacted by</li> </ul>	Project	CDD / Qualified Biologist	X	Notes shown on construction documents. Site inspection as needed.	Prior to issuance of demolition permit in either Phase.

construction, then the roost site shall be avoided and protected until the roost is no longer occupied. Natal roosts shall be avoided until the adults and young disperse from the site. Exclusionary measures may be implemented for non-natal roosts to avoid direct mortality of individuals. As such, avoiding disturbance to an active natal roost, and avoiding direct mortality from demolition would reduce potential impacts on roosting bats to a less-than-significant level.					
<b>BIO-3.</b> To reduce any potentially significant impact on the regional SJKF movement corridor, and avoid take of any SJKF from project construction, the following mitigation measures are recommended and can be completed for the entire project at once if part of the parcel map, or done by Phase if no parcel map: Prior to issuance of grading and/or construction permits, the applicant shall submit evidence to the City of Paso Robles Community Development Department that states that one or a combination of the following three San Joaquin kit fox compensatory mitigation measures has been implemented. The City in consultation with the CDFW will review the project site against the SJKF habitat evaluation form scoring and make a final determination of the loss of movement habitat within the corridor. The calculations below are for reference and assume a maximum 3:1 ratio will be required by CDFW.	Project	CDD	X	Notes shown on construction documents. Submit written evidence to Planning Department.	Prior to issuance of grading permit or parcel map.

a. Provide for the protection in perpetuity, through acquisition of fee or a conservation easement of 52.5 acres (17.5 acres of development multiplied by 3 as a result of an applied 3:1 mitigation ratio) of suitable habitat in the kit fox corridor area (e.g. within the San Luis Obispo County kit fox habitat area, northwest of Highway 58), either on-site or off-site, and provide for a non-wasting endowment to provide for management and monitoring of the property in perpetuity. Lands to be conserved shall be subject to the review and approval of the California Department of Fish and Wildlife and the City. This mitigation alternative (a.) requires that all aspects if this program must be in place before City permit issuance or initiation of any ground disturbing activities.

b. Deposit funds into an approved in-lieu fee program, which would provide for the protection in perpetuity of suitable habitat in the kit fox corridor area within San Luis Obispo County, and provide for a non-wasting endowment for management and monitoring of the property in perpetuity. Mitigation alternative (b) above can be completed by providing funds to The Nature Conservancy (TNC) pursuant to the Voluntary Fee-Based Compensatory Mitigation Program (Program). The Program was established in agreement between the CDFW and TNC to preserve San Joaquin kit fox habitat, and to provide a voluntary mitigation alternative to project proponents who must mitigate the impacts of projects in accordance with the California Environmental Quality Act (CEQA). The fee, payable to "The Nature Conservancy," would total:

\$131,250 (17.5 x 3 x \$2,500). This fee is calculated			
based on the 2020 cost-per-unit of \$2,500 per acre of			
mitigation, which is scheduled to be adjusted to			
address the increasing cost of property in San Luis			
Obispo County; actual cost may increase (or decrease)			
depending on the timing of payment and final			
mitigation ratio required. This fee must be paid after			
the CDFW provides written notification about your			
mitigation options but prior to City permit issuance and			
initiation of any ground disturbing activities.			
c. Purchase credits in a CDFW-approved conservation			
bank, which would provide for the protection in			
perpetuity of suitable habitat within the kit fox corridor			
area and provide for a non-wasting endowment for			
management and monitoring of the property in			
perpetuity. Mitigation alternative (c) above can be			
completed by purchasing credits from the Palo Prieto			
Conservation Bank (see contact information below).			
The Palo Prieto Conservation Bank was established to			
preserve San Joaquin kit fox habitat, and to provide a			
voluntary mitigation alternative to project proponents			
who must mitigate the impacts of projects in			
accordance with the CEQA. The cost for purchasing			
credits is payable to the owners of The Palo Prieto			
Conservation Bank, would total: \$131,250 (17.5 x 3 x			
\$2,500). This fee is calculated based on the 2020 cost-			
per-credit of \$2,500 per acre of mitigation. The fee is			
established by the conservation bank owner and may			
change at any time. Actual cost may increase (or			
decrease) depending on the timing of payment and			
final mitigation ratio required. Purchase of credits must			

be completed prior to City permit issuance and					
initiation of any ground disturbing activities.					
<b>BIO-4.</b> To avoid direct take of SJKF during construction	Project	CDD /	Х	Notes shown on	Prior to issuance of
in accordance with the San Luis Obispo County Guide to		Qualified		construction	grading permit for
SJKF Mitigation Procedures Under CEQA, the project		Biologist		documents.	each Phase.
owner(s) shall adopt the Standard Kit Fox CEQA				Verification from	
Mitigation Measures and shall be included on				qualified biologist.	
development plans. The following measures shall be					
implemented during each Phase of development:					
• Within 30 days of initiation of site disturbance and/or					
construction, a qualified biologist shall conduct a pre-					
activity (i.e. pre-construction) survey for known or					
potential kit fox dens and submit a letter (or email) to					
the City reporting the date the survey was conducted,					
the survey protocol, survey results, and what measures					
were necessary (and completed), as applicable, to					
address any potential kit fox activity within the project					
limits. This may include implementing the 3-day					
tracking survey per the USFWS Standardized					
Recommendations for Protection of the Endangered					
San Joaquin Kit Fox Prior To Or During Ground					
Disturbance (USFWS 2011) if deemed necessary by the qualified biologist.					
• A maximum 25 mph speed limit shall be required at					
the project site during construction activities.					
<ul> <li>All construction activities shall cease at dusk and not</li> </ul>					
start before dawn.					
• A qualified biologist shall be on-site immediately prior					
to initiation of project activities to inspect for any large					
burrows (e.g., known and potential dens) and to					

		1	1
ensure no wildlife are injured during project activities. If			
dens are encountered, they should be avoided as			
discussed below.			
<ul> <li>Exclusion zone boundaries shall be established</li> </ul>			
around all known and potential kit fox dens.			
• All excavations deeper than 2 feet shall be completely			
covered at the end of each working day.			
<ul> <li>All pipes, culverts, or similar structures shall be</li> </ul>			
inspected for SJKF and other wildlife before burying,			
capping, or moving.			
<ul> <li>All exposed openings of pipes, culverts, or similar</li> </ul>			
structures shall be capped or temporarily sealed prior			
to the end of each working day.			
<ul> <li>All food-related trash shall be removed from the site</li> </ul>			
at the end of each work day.			
<ul> <li>Project-related equipment shall be prohibited outside</li> </ul>			
of designated work areas and access routes.			
<ul> <li>No firearms shall be allowed in the project area.</li> </ul>			
<ul> <li>Disturbance to burrows shall be avoided to the</li> </ul>			
greatest extent feasible.			
<ul> <li>No rodenticides or herbicides should be applied in the</li> </ul>			
project area.			
<ul> <li>Permanent fences shall allow for SJKF passage</li> </ul>			
through or underneath (i.e., an approximate 4-inch			
passage gap shall remain at ground level).			
<ul> <li>Prior to issuance of grading and/or construction</li> </ul>			
permit and within 30 days prior to initiation of site			
disturbance and/or construction, all personnel			
associated with the project shall attend a worker			
education training program, conducted by a qualified			
biologist, to avoid or reduce impacts on sensitive			
biological resources (i.e. San Joaquin kit fox). At a			
minimum, as the program relates to the kit fox, the			

training shall include the kit fox's life history, all mitigation measures specified by the City, as well as any related biological report(s) prepared for the project. The applicant shall notify the City shortly prior to this meeting. A kit fox fact sheet shall also be developed prior to the training program, and distributed at the training program to all contractors, employers and other personnel involved with the construction of the project. • During the site-disturbance and/or construction phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any such animal either dead, injured, or entrapped shall be	
related biological report(s) prepared for the project. The applicant shall notify the City shortly prior to this meeting. A kit fox fact sheet shall also be developed prior to the training program, and distributed at the training program to all contractors, employers and other personnel involved with the construction of the project. • During the site-disturbance and/or construction phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any	
The applicant shall notify the City shortly prior to this meeting. A kit fox fact sheet shall also be developed prior to the training program, and distributed at the training program to all contractors, employers and other personnel involved with the construction of the project. • During the site-disturbance and/or construction phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any	
<ul> <li>meeting. A kit fox fact sheet shall also be developed</li> <li>prior to the training program, and distributed at the</li> <li>training program to all contractors, employers and</li> <li>other personnel involved with the construction of</li> <li>the project.</li> <li>During the site-disturbance and/or construction</li> <li>phase, any contractor or employee that inadvertently</li> <li>kills or injures a San Joaquin kit fox or who finds any</li> </ul>	
prior to the training program, and distributed at the training program to all contractors, employers and other personnel involved with the construction of the project. • During the site-disturbance and/or construction phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any	
training program to all contractors, employers and other personnel involved with the construction of the project. • During the site-disturbance and/or construction phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any	
other personnel involved with the construction of the project. • During the site-disturbance and/or construction phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any	
<ul> <li>the project.</li> <li>During the site-disturbance and/or construction</li> <li>phase, any contractor or employee that inadvertently</li> <li>kills or injures a San Joaquin kit fox or who finds any</li> </ul>	
During the site-disturbance and/or construction phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any	
phase, any contractor or employee that inadvertently kills or injures a San Joaquin kit fox or who finds any	
kills or injures a San Joaquin kit fox or who finds any	
such animal either dead, injured, or entrapped shall be	
required to report the incident immediately to the	
applicant and City. In the event that any observations	
are made of injured or dead kit fox, the applicant shall	
immediately notify the USFWS and CDFW by telephone.	
In addition, formal notification shall be provided in	
writing within three working days of the finding of any	
such animal(s). Notification shall include the date, time,	
location and circumstances of the incident. Any	
threatened or endangered species found dead or	
injured shall be turned over immediately to CDFW for	
care, analysis, or disposition.	
BIO-5. To fully mitigate proposed impacts to three Project CDD X Notes shown on Prior to issue	ince of
native valley oaks, the project owner(s) shall construction grading per	nit
implement the Mitigation Recommendations provided documents.	
in the May 12, 2022, Tree Evaluation Letter prepared by	
Althouse and Mead.	
BIO-6. Oak trees removed by the project shall be Project CDD X Notes shown on Site inspecti	วท
replaced in accordance with the City's Oak Tree construction prior to fina	
Preservation Ordinance. documents.	

BIO-7. Tree Protection Zone Restrictions for Trees No.	Project	CDD / Project	Х	Notes shown on	Prior to issuance of
4, 5 and 6:		Arborist		construction documents.	grading permit
<ul> <li>No ground disturbance, grading, trenching,</li> </ul>					
construction activities or structural development					
shall occur within the tree protection zone (TPZ; e.g.,					
the dripline of protected trees) except as specifically					
authorized by the project's development permit and					
Project Arborist.					
<ul> <li>Setbacks for TPZ fencing may be adjusted under</li> </ul>					
guidance of the Project Arborist.					
<ul> <li>All temporary vehicle and equipment access areas</li> </ul>					
within TPZ boundaries will require a minimum 6-inch					
layer of wood chip mulch to mitigate soil compaction					
over the critical root zone (CRZ). Additionally, the					
Project Arborist may require the addition of plywood or					
rubber mats over the mulch in frequently traveled					
sensitive areas.					
<ul> <li>No equipment, soil, or construction materials shall be</li> </ul>					
placed, staged, or stored within the TPZ. No oil,					
gasoline, chemicals, paints, solvents, or other damaging					
materials shall be deposited within the TPZ or in					
drainage channels, swales or areas that may lead to the					
TPZ.					
• Unless otherwise directed by the Project Arborist, all					
work done within the TPZ, including digging, trenching					
and planting, shall be done with hand tools or small					
hand-held power tools that are of a depth and design					
that will not cause root damage.					
• Where trenching or digging within the TPZ is					
specifically permitted, the work shall be conducted in a					

manner that minimizes root damage, as directed by the					
Arborist. All roots larger than 1-inch in diameter shall be					
clean cut with sharp pruning tools and not left ragged.					
• Any exposed roots shall be re-covered with soil the					
same day they were exposed if possible. If they cannot,					
they must be covered with burlap or another suitable					
<ul> <li>material and wet down 2 times per day until reburied.</li> <li>Grade changes outside of the TPZ shall not</li> </ul>					
significantly alter drainage to protected trees. Grading					
within the TPZ shall use methods that minimize root					
damage and ensure that roots are not cut off from air.					
Where erosion may be a factor, return and protect the					
original grade or otherwise stabilize the soil.					
<ul> <li>Protected trees shall not be used for posting signs,</li> </ul>					
electrical wires or pulleys; for supporting structures;					
and shall be kept free of nails, screws, rope, wires,					
stakes and any other unauthorized fastening devices or					
attachments.					
BIO-8. Tree Protection Fencing.	Project	CDD / Project	Х	Notes shown on	Prior to issuance of
Fencing shall be temporary, readily visible, orange snow	,	Arborist		construction	grading permit
drift/construction fencing, and a minimum of 4-feet				documents.	0 01
high. Fencing shall be secured to 6-foot t-posts, driven					
into the ground by 12 inches, and placed at intervals of					
8 feet minimum. Fencing can be fastened to the t-posts					
with bailing wire or zip ties. Fencing shall be installed					
outside the CRZ unless modifications are approved by					
the Project Arborists. Fencing shall effectively: 1) keep					
the foliage, crown, branch structure and trunk clear					
from damage by equipment, materials or disturbances;					
2) preserve roots and soil in an intact and non-					
compacted state; and 3) identify the TPZ. Fencing shall					

be maintained for the duration of construction. Fencing					
shall be removed as the last item of contract work.					
BIO-9. Signs.	Project	CDD / Project	Х	Notes shown on	Prior to issuance of
One English language and one Spanish language, readily	ejeet	Arborist		construction	grading permit
visible, durable, waterproof sign shall be installed on				documents.	0 0 p
tree protection fences in 4 equidistant locations around					
each individual protected tree or tree clusters. Signs					
placed on fencing around a stand of protected trees					
shall be placed at approximately 50- foot intervals. The					
size of each sign must be a minimum of 16 inches wide					
and must contain the wording below. The lettering in					
the word "WARNING" ("ADVERTENCIA") must be in					
capital letters at least 2 inches in height; the phrase					
"TREE PROTECTION ZONE" ("ZONA DE PROTECCIÓN DE					
ÁRBOLES") must be in capital letters at least 1 inch in					
height; all other lettering must be at least ½ inch in size.					
BIO-10.	Project	CDD / Project	Х	Notes shown on	Prior to issuance of
• Preconstruction. If construction is planned to occur		Arborist		construction	grading permit
between February 1 and September 15, a qualified				documents.	
biologist shall survey both Project trees and vegetation					
within 100 feet of Project area for nesting birds (300					
feet for raptors) within one week of construction					
activities. If nesting birds are present the biologist will					
coordinate with Project manager to minimize impacts					
coordinate with Project manager to minimize impacts to nesting birds.					
<ul><li>coordinate with Project manager to minimize impacts</li><li>to nesting birds.</li><li>During Construction. An Arborist shall determine</li></ul>					
<ul> <li>coordinate with Project manager to minimize impacts to nesting birds.</li> <li>During Construction. An Arborist shall determine when to be onsite to monitor all grubbing, trenching,</li> </ul>					
<ul> <li>coordinate with Project manager to minimize impacts to nesting birds.</li> <li>During Construction. An Arborist shall determine when to be onsite to monitor all grubbing, trenching, digging, and grading during construction activities</li> </ul>					
<ul> <li>coordinate with Project manager to minimize impacts to nesting birds.</li> <li>During Construction. An Arborist shall determine when to be onsite to monitor all grubbing, trenching, digging, and grading during construction activities within the TPZ. If required, the Arborist shall inform the</li> </ul>					
<ul> <li>coordinate with Project manager to minimize impacts to nesting birds.</li> <li>During Construction. An Arborist shall determine when to be onsite to monitor all grubbing, trenching, digging, and grading during construction activities within the TPZ. If required, the Arborist shall inform the City of Paso Robles Community Development</li> </ul>					
<ul> <li>coordinate with Project manager to minimize impacts to nesting birds.</li> <li>During Construction. An Arborist shall determine when to be onsite to monitor all grubbing, trenching, digging, and grading during construction activities within the TPZ. If required, the Arborist shall inform the</li> </ul>					

• Unanticipated Tree Damage Reporting. In the event that unanticipated or unauthorized impacts are inflicted on protected trees, the Project Arborist shall be immediately notified. The Project Arborist shall inspect damaged trees and prepare unanticipated damage reports with remediation recommendations to the Project Manager. Any damage or wounds to a tree shall be corrected within 24 hours of notification by a certified Arborist using International Society of					
<ul> <li>Arboriculture (ISA) guidelines.</li> <li>Post-Construction Arborist Monitoring and Reporting.</li> <li>Post-construction monitoring and reporting will be performed by the Arborist as required by the City of Paso Robles.</li> </ul>					
<b>CUL-1.</b> A trained and qualified archaeological monitor should perform cultural resources monitoring of any ground disturbing activities associated with either Phase of the Project that has the potential to impact cultural resources (i.e. grading, trenching). Monitoring is not effective during activities where the soil matrix is not visually exposed (i.e. pile-driving for installation of solar pylons). The monitor will have the ability to redirect construction activities to ensure avoidance of significant impacts to cultural resources.	Project	CDD / Project Archaeologist	X	Notes on construction documents.	Prior to issuance of grading permits for each Phase.
<b>CUL-2.</b> During the initial vegetation removal and grading up to five feet below current ground surface of the site for each Phase of development, we recommend full time cultural resources monitoring. The project archaeologist, in coordination with the City of Paso Robles, may re-evaluate the necessity for monitoring after the initial five feet of	Project	CDD / Project Archaeologist	Х	Notes on construction documents.	Ongoing during grading and construction for each Phase.

excavations have been completed.					
<b>CUL-3.</b> In the event that these resources are inadvertently discovered during ground-disturbing activities, work must be halted within 50 feet of the find until it can be evaluated by a qualified archaeologist. Construction activities could continue in other areas. If the discovery proves to be significant, additional work, such as data recovery excavation or fossil recovery, may be warranted and would be discussed in consultation with the appropriate regulatory agency(ies). Any potentially significant artifacts, sites or features observed shall be collected and recorded in conjunction with best management practices and professional standards. Any cultural items recovered during mitigation should be deposited in an accredited and permanent scientific institution for the benefit of current and future generations.	Project	Project Archaeologist, SLO County Coroner, Native American Heritage Commission	X	As needed	Ongoing during grading and construction of each Phase.
A report documenting the results of the monitoring efforts, including any data recovery activities and the significance of any cultural resources will be prepared and submitted to the appropriate City and County personnel.					
Procedures of conduct following the discovery of human remains on non-federal lands have been mandated by California Health and Safety Code §7050.5, PRC §5097.98 and the California Code of Regulations (CCR) §15064.5(e). According to the provisions in CEQA, should human remains be encountered, all work in the immediate vicinity of the burial must cease, and any necessary steps to					

insure the integrity of the immediate area must be taken. The Orange County Coroner will be immediately notified. The Coroner must then determine whether the remains are Native American. If the Coroner determines the remains are Native American, the Coroner has 24 hours to notify the NAHC, who will, in turn, notify the person they identify as the most likely descendent (MLD) of any human remains. Further actions will be determined, in part, by the desires of the MLD. The MLD has 48 hours to make recommendations regarding the disposition of the remains following notification from the NAHC of the discovery. If the MLD does not make recommendations within 48 hours, the owner shall, with appropriate dignity, reinter the remains in an area of the property secure from further disturbance. Alternatively, if the owner on the descendent may request mediation by the NAHC.					
<ul> <li>GHG-1. In addition to implementation of Mitigation Measure AQ-3 and AQ-4 (noted above), the following additional measures shall be implemented:</li> <li>a. Proposed land uses shall elect to receive electricity from Central Coast Community Energy (3CE).</li> <li>b. Building mechanical equipment and appliances shall be electrically powered. The installation of natural-gas service/infrastructure shall be prohibited.</li> <li>c. The Project shall provide organic waste pick up and</li> </ul>	Project	CDD	X	Shown on building plans.	Before building permit issuance for each Phase.
be electrically powered. The installation of natural-gas service/infrastructure shall be prohibited.					

<ul><li>consistent with the provisions of the City of Paso Robles Development Standards for Solid Waste Services.</li><li>d. Meet current CALGreen Tier 2 standards for electric vehicle (EV) parking spaces, except that all EV parking spaces required by the code shall be "EV-capable" instead of "EV-ready".</li></ul>					
<ul> <li>GHG-2. The project shall provide carbon offsets sufficient to reduce project-generated GHG emissions to below applicable thresholds for each phase of development, calculated over the life of each phase of the project. Based on the modeling conducted, the project shall provide offsets in the total amount of 5,899 MTCO2e (3,929 MTCO2e for the Stravinski warehouse (Phase 1) and 1,970 MTCO2e for the Daou Warehouse(Phase 2). Under CEQA Guidelines Section 15126.4, subdivisions (c)(3) and (c)(4), a project's GHG emissions can be reduced through the application of off-site measures, which may include "Direct Reduction Activities" or the purchase of "Carbon Offset Credits", which are discussed as follows:</li> <li>Directly undertake or fund activities that will reduce or sequester GHG emission reductions that are real, permanent, quantifiable, verifiable, enforceable, in accordance with the criteria set forth in the ARB's most recent Process for the Review and Approval of Compliance Offset Protocols in Support of the Cap-and-Trade Regulation (2013). GHG reduction credits shall be</li> </ul>	Project	CDD	X	Shown on building plans. Submit verification from ARB approved registry	Prior to issuance of a grading permit for each Phase.

	1	1	1	
undertaken for the specific purpose of reduction				
project generated GHG emissions and shall not include				
reductions that would otherwise be required by law. All				
Direct Reduction Activities and associated reduction				
credits shall be confirmed by an independent, qualified				
third-party.				
The "Direct Reduction Activity" shall be registered with				
a California Air Resources Board (ARB)- approved				
registry and in compliance with ARB-approved				
protocols. In accordance with the applicable Registry				
requirements, the Project applicant (or its designee)				
shall retain an independent, qualified third-party to				
confirm the GHG emissions reduction or sequestration				
achieved by the Direct GHG Reduction Activities against				
the applicable Registry protocol or methodology. The				
Project applicant (or its designee) will then apply for				
issuance of carbon credits in accordance with the				
applicable Registry rules.				
Carbon Offsets				
Obtain and retire "Carbon Offsets." Carbon Offsets shall				
achieve GHG reductions that are real, permanent,				
quantifiable, verifiable, and enforceable. Carbon offsets				
shall be purchased from ARB approved registries and				
shall comply with ARB-approved protocols to ensure				
that offset credits accurately and reliably represent				
actual emissions reductions. If the purchase of carbon				
offsets is selected, offsets shall be purchased according				
to the City of Paso Robles' preference, which is, in order				
of City preference: (1) within the City of Paso Robles; (2)				
within the SLOAPCD jurisdictional area; (3) within the				

State of California; then (4) elsewhere in the United States. In the event that a project or program providing offsets to the project applicant loses its accreditation, the project applicant shall comply with the rules and procedures of retiring offsets specific to the registry involved and shall purchase an equivalent number of credits to recoup the loss.					
<ul> <li>N-1. Each phase of development shall provide a noise wall or berm of at least 7ft in height at specified locations to mitigate noise:</li> <li>For Phase 1, the berm or wall must start at the eastern setback, and extend a minimum of 210 ft (64m) straight westward along the project's northern property line.</li> <li>For Phase 2, the berm or wall must extend along the westerly property line.</li> </ul>	Project	CDD	X	Shown on building plans.	Prior to issuance of a building permit for each phase.
<ul> <li>TR-1. For each phase, the project is prohibited from having outbound distribution trucks between the following times:</li> <li>Monday through Thursday: 3 to 6 PM</li> <li>Friday: 2 to 6 PM</li> <li>Sunday: 10 AM to 2 PM</li> <li>At the time the Huer Huero Creek Bridge is constructed, there is no longer a prohibition on outbound distribution times.</li> </ul>	Ongoing	CDD		Shown on building plans.	Ongoing enforcement.
<b>TR-2.</b> The applicant of each phase must participate in one of the following improvements to be constructed to serve project truck trips:	Project	CDD / City Engineer		Shown on building plans.	Before building permit issuance for each Phase.

<ul> <li>Extend the eastbound median acceleration lane at the SR 46 E/Airport Road intersection and require trucks to use Airport Road; or</li> <li>Accommodate westbound U-turns for STAA trucks on SR 46 E with Caltrans approval; or</li> <li>Construct a Huer Huero Creek Bridge (by others) and require trucks to use Golden Hill Road. Truck levels to be evaluated after occupancy and construction of the bridge prior to removing the time restrictions listed above.</li> </ul>				
<b>TR-3.</b> The applicant of each phase will be required to participate in an agreement to share costs associated with construction and maintenance of other affected local roads as delineated included in the City's Development Impact Fees	Project	CDD / City Engineer	Shown on building plans.	Before building permit issuance for each Phase.